

## Pugwash Central Water Supply Construction Update – August 8, 2016

On behalf of the Municipality of Cumberland and the Village of Pugwash, WSP Engineering and Dexter Construction would like to provide a construction update to provide a snap shot into the upcoming weeks ahead of us.

- Work started on July 27<sup>th</sup> on Church Street near Highway #6 and water main will continue on Church St. to approx. 250m past King Street (water services to the Transportation, Infrastructure & Renewal Right of Way to follow).
- Please note the Contractors work plans are subject to change depending on the availability of work force, the current work at hand and location of the work. You may notice the number of crews fluctuating on a week by week basis on this project.
- Traffic control methods are submitted and reviewed by TIR and on this project and you will experience a “Stop and Go” system where you are “Stopped” and the flagger flips the sign to allow you to “Go”; you will also experience “Signed Detours” to help move you around the zone of construction, along with certain streets under construction closed allowing “Local Traffic Only” and the contractor would work with the residents affected to provide access to your property.
- Once the water main is complete on Church Street, the crew will move to King Street west end, install water main toward Walton Street, then up Walton Street continuing with the installation of the water main.
- Early in the week of August 8<sup>th</sup> a second crew will begin installation of the water main on Queen Street west end and continue towards Church Street.
- Following both crews, pending the water main progress a lateral crew will install the water service from the newly installed water main to the edge of the Transportation, Infrastructure & Renewal Right of Way to service your

property. Of note, ahead of the lateral crew, a proposed location for your water service will be identified with a stake at the Transportation, Infrastructure & Renewal Right of Way, either Sam or Jack from WSP Engineering would contact you to discuss the final location for the water service to be installed, that allows you to continue the service to your house at a later date.

For further information about the proposed project, please visit [cumberlandcounty.ns.ca](http://cumberlandcounty.ns.ca) or contact:

### **WSP Inc.**

Office Phone: (902) 835-9955  
Patrick Lewis, P.Eng., Project Manager  
Email: [Patrick.Lewis@WSPgroup.com](mailto:Patrick.Lewis@WSPgroup.com)

Ivan Bishop, Field Supervisor - Engineering  
(902) 471-1247 Email: [ivan.bishop@WSPgroup.com](mailto:ivan.bishop@WSPgroup.com)

### **Dexter**

Mike Howie, Project Manager  
(902)-880-6031 Email: [mhowie@dexter.ca](mailto:mhowie@dexter.ca)

Jim Obrien, Alternate Project Manager  
(902) 471-6794 Email: [jobrien@dexter.ca](mailto:jobrien@dexter.ca)

### **Municipality of the County of Cumberland**

Peter Cottingham, C. Tech.  
Office Phone: (902) 667-2313  
Toll Free: 1-888-756-6262  
Email: [pcottingham@cumberlandcounty.ns.ca](mailto:pcottingham@cumberlandcounty.ns.ca)