

## Pugwash Central Water Supply Construction Update – October 31, 2016

On behalf of the Municipality of Cumberland and the Village of Pugwash, WSP Engineering and Dexter Construction would like to provide a construction update to provide a snap shot into the upcoming weeks ahead of us.

- Water Main Crew #1 will be working on Route 6 to Crowley Road installing water main. This crew may move to either Brickyard Road or Murray Road near Pugwash River Road.
- Water Main Crew #2 will be working on installing water main to the Palmerston Bridge Connections from Durham Street end and the Murray Road end on Route 6. This crew may move to Crowley Road or Irishtown Road.
- Water Main Crew #3 will be working on installing water main within the Pleasure Cove area.
- Many water services have been predrilled ahead of the water main crews to the edge of the Transportation, Infrastructure & Renewal Right of Way to service your property. Of note, ahead of the lateral crew, a proposed location for your water service will be identified with a stake at the Transportation, Infrastructure & Renewal Right of Way, either Sam or Jack from WSP Engineering or a designated representative from Dexter Construction will contact you to discuss the final location for the water service to be installed that allows you to continue the service to your house at a later date. This activity will continue ahead of the water main crews.
- Reinstatement of streets will continue on an intermittent basis with sections of work of an appropriate size become completed once the water main has been pretested with the placement of asphalt, shouldering and landscaping.

- Please note the Contractors work plans are subject to change depending on the availability of work force, the current work at hand and location of the work. You may notice the number of crews fluctuating on a week by week basis on this project.
- Traffic control methods are submitted and reviewed by TIR and on this project and you will experience a “Stop and Go” system where you are “Stopped” and the flagger flips the sign to allow you to “Go”.

For further information about the proposed project, please visit [cumberlandcounty.ns.ca](http://cumberlandcounty.ns.ca) or contact:

#### **WSP Inc.**

Office Phone: (902) 835-9955  
Patrick Lewis, P.Eng., Project Manager  
Email: [Patrick.Lewis@WSPgroup.com](mailto:Patrick.Lewis@WSPgroup.com)

Ivan Bishop, Field Supervisor - Engineering  
(902) 471-1247 Email: [ivan.bishop@WSPgroup.com](mailto:ivan.bishop@WSPgroup.com)

#### **Dexter**

Mike Howie, Project Manager  
(902)-880-6031 Email: [mhowie@dexter.ca](mailto:mhowie@dexter.ca)

Jim Obrien, Alternate Project Manager  
(902) 471-6794 Email: [jobrien@dexter.ca](mailto:jobrien@dexter.ca)

#### **Municipality of the County of Cumberland**

Peter Cottingham, C. Tech.  
Office Phone: (902) 667-2313  
Toll Free: 1-888-756-6262  
Email: [pcottingham@cumberlandcounty.ns.ca](mailto:pcottingham@cumberlandcounty.ns.ca)